



2026 VALVE REHAB

Area 84th & South

REF	ID	Address	Description	Valve Size	Depth	Dig Area	Comments
1	D02038	1040 Cortez	R-Nut	8" PVC	6ft	Asphalt	Valve should be on PVC line. If not, valve may be on abandon line.
2	D03034	7660 GREENWOOD BLVD	PACKING	8" PVC	6ft	Asphalt	
3	F03021	7866 Sherman St	R-Nut	8" AC	4.5ft	Asphalt	
4	F04050	7995 Sherman St	Broken	6" AC	5ft	Asphalt	Remove MH/#4-#5 same shutdown
5	F04067	7994 Sherman Way	Broken	6" AC	5ft	Asphalt	Remove MH/#4-#5 same shutdown
6	Inserta	8317 Mitze Dr	Inserta-Valve	6" AC		Asphalt	

Area 84th Ave to 104th Ave

7	D05040	Milky Way & Santa Fe Dr	Packing	8" AC	6ft	Asphalt	#7 & #8 Same shutdown. Affects apartments and businesses
8	D05037	Milky Way & Mariposa St	Broken	8" AC	5ft	Asphalt	#7 & #8 Same Shutdown. Affects apartments and businesses
9	C05016	Milky Way & Pecos St	Packing	8" AC	Deep	Asphalt	Possible extension on valve. Affects Apartments & Businesses
10	D06074	W 88th Ave & Lipan St	M-Nut	8" AC		Asphalt	#10/#11 Same Shutdown & requires Park North to close there Feed
11	D06077	W 88th Ave & Mariposa St	Packing	8" AC		Asphalt	#10/#11 Same Shutdown & requires Park North to close there Feed
12	D06076	8852 Lipan St	Broken	8" AC		Asphalt	
13	G05052	Washington St & 88th Ave	Broken	8" AC	6ft	Asphalt	#13/#14 Will use the same shutdown. Affects Businesses. Night Work
14	G05045	Washington St & Sheldon	Packing	8" AC	5ft	Asphalt	#13/#14 Will use the same shutdown. Affects Businesses. Night Work
15	G07045	Eppinger Blvd & Pearl St	Packing	12" AC	6ft	Asphalt	Will affect multiple Business strips including supermarkets.
16	G06041	Russel & Corona	Broken	8" AC	4ft	Yard/Concrete	Weekend - Affects Clinic & Apartments. Clinic Closed on Weekends
17	G06086	Russell & Emerson	Packing	6" AC	4ft	Yard	
18	G06079	Corona & E 92nd Ave	Packing	6" AC	4ft	Concrete	
19	H07109	Dorothy Blvd & Ellen Ct - SE	Packing	8" AC	5.5ft	Yard	Will Affect Cities Community Connections Building. Do Before
20	J07044	Eppinger & wigham	Broken	8" AC	6.5ft	Asphalt	Affects Church
21	I06059	Dichter & Hoyt	Broken	6" AC	6ft	Yard	
22	I06065	Dichter & E 90th Ave	Broken	8" AC	4.5ft	Yard/Concrete	

Area 104th Ave & North

23	Inserta	11325 Clermont Dr	Inserta-Valve	8" AC		Asphalt	Inserta Valve. Do first before any work in the area excluding
24	M12095	Cherry & 112th Ct	Packing	12" DI	4.5ft	Asphalt	Possibly Flange Valve. Pothole to verify
25	M12086	Cherry & E 113th Ave	Broken	8" AC	4.5ft	Asphalt	Do First before moving on with the list- Weekend/Summer- School
26	M12046	Clermont Way & E 113th Ave	Packing	8" AC	6ft	Asphalt	
27	M12067	Clermont Way & E 113th Ave	Broken	8" AC	6ft	Asphal	
28	N13080	E 119th Ave & Grape Way	Broken	8" AC	5ft	Asphalt	
29	I15097	12497 York St	Broken	8" AC	6ft	Asphalt	Affects a Business strip
30	Inserta	E 128th Ave & Columbine Cir	Inserta-Valve	8" AC Pipe		Asphalt	

- Two types of pipe material and/or pipe size listed, indicate two different possibilities.
- Types and sizes listed are based on the info we have and are not always accurate. Please be prepared for any pipe sizes or pipe types
- Depths listed may be deeper than indicated with possible unknown extentions or different issues. Please be prepared for changes in depths.
- Possible Tapping valves can be indtified based on location of valve in relationship to water main, however we are not sure which valves are tapping. Please be prepared for tapping valves -
- Any "possible night work" has been identified in the "Comments" section. Any valve may be subject to change to night work or day work as deemed necessary.
- High utility areas are NOT identified in this document and should be identified as necessary per job as to be able to obtain proper equipment (such as a vac truck unit)
- Traffic Control is NOT identified in this document and should be identified as necessary per job. (such as cones/barricades/flaggers)
- "possible night work" indicates the contractors disgression due to specific work conditions. "night work" indicates that work will Effect Business/Schools/high prioity areas or any areas that can not be without water in the day.